Grantee: Moore, OK

Grant: B-13-MS-40-0001

January 1, 2020 thru March 31, 2020 Performance

Grant Number: Obligation Date: Award Date:

B-13-MS-40-0001

Grantee Name: Contract End Date: Review by HUD:

Moore, OK 05/13/2016 Reviewed and Approved

Grant Award Amount: Grant Status: QPR Contact:

\$52,200,000.00 Active No QPR Contact Found

LOCCS Authorized Amount: Estimated PI/RL Funds:

\$52,200,000.00 \$0.00

Total Budget: \$52,200,000.00

Disasters:

Declaration Number

FEMA-4117-OK

Narratives

Disaster Damage:

On May 20, 2013, the City of Moore experienced an EF5 tornado that cleared a path of destruction 17.5 miles long and up to 1.3 miles wide through the City from west to east, destroying over 1,091 single family homes, 94 duplexes, 53 mobile homes and affecting 2 apartment complexes, over 2,400 homes were affected by this disaster. The aftermath of this disaster has caused great need in the community for housing, public infrastructure, public services, and business recovery, among others. Housing The 2013 tornado disaster significantly impacted the City's housing sector. The majority of the property in Moore that was affected by the May 20, 2013 tornado was residential property that contained a variety of single and multi-family as well as owner and renter-occupied dwellings. The tornado touched down on the west-side of the City, and indiscriminately tore through neighborhoods, residents of all demographic and income statuses were affected. The estimates of affected residential dwellings, which would include two apartment complexes, one mobile home complex, and single family residences, showed that a total of 2,491 units received some level of damage from this disaster. Approximately 1,091 dwellings were destroyed with an additional 1,400 damaged. Using the methodology outlined by FEMA, over 2,400 owners' primary residences and renteroccupied homes were affected by this disaster experiencing minor, major or destroyed homes. A rapid response team of structural engineers surveyed the tornado area beginning on May 21, 2013. Their findings confirmed that of the 814 homes that were affected or received minor damage from the tornado, much of the damage was caused by blowing debris. Pieces of buildings, outbuildings, and trees became projectiles as the high wind speed blew them into homes. Often times, something as small as a 2X4 structural timber from a residential structure would pierce a brick home through the exterior wall. Many windows were blown out by flying debris. In more serious instances, commercial shipping containers, vehicles of all weight and sizes, and even large gas and oil tank batteries were carried by the tornado's winds for over a quarter mile, contributing to the major damage or destruction of 1,276 homes. Economic Development The 2013 tornado devastated many businesses within the City, causing substantial commercial property damage and short-term and long-term business operations losses. Over 200 businesses in the City were affected by the tornado, either through direct damage or indirect damage caused by power outages and wind damage. Ninety (90) businesses received direct damages. Separately, damages to public infrastructure such as roads, bridges as well as compromised water and electrical utility systems have caused significant interruption on the City's economy and have had a corresponding negative impact on businesses trying to recover after the storm. Gas unavailability also created issues for businesses trying to return to routine operations. In the months following the tornado, many businesses grappled with the cost of repairing damaged buildings that resulted from temporary closures and unavailability of their respective customer bases. The tornado also impacted business related revenues for the City Per the December 31, 2013 financial statement (exactly half of the fiscal year), revenues are at 42% of the budgeted amount with 50% of the fiscal year expired. When compared to year-to-

Disaster Damage:

date expenses the City faces a \$1.1 million shortfall that has reduced fund reserves. Public Facilities The tornado's impact on public facilities included damages to the publically owned utility, damages to parks and recreational areas, and damages to public buildings, including schools. The schools were fully insured and are currently being rebuilt. Plaza Towers Elementary is under construction with the 400 students relocated to the Central Junior High School, known locally as Plaza 800. Th

Recovery Needs:

In response to the devastating tornado and flooding events, the City coordinated disaster response with city, state, and federal agencies. U. S. Housing and Urban Development directed TDA, Inc. a technical assistance provider, to provide a two-phase delivery of technical assistance designed to assist the city first, to determine interim assistance that can respond to the events and second to plan for disaster recovery within our city. (The technical assistance was authorized under a HUD OneCPD Work Plan: Oklahoma CDBG TA-#TDA-O-11-008-04.)



The funding allocation as evidenced below was created as a result of several limiting factors and considerations. Some of these factors included Federal Register Notice CDBG-DR guidelines, damage analysis, surveys, US Census data, and of course the Action Plan submission deadline to HUD. Considerations involving public input and especially the amount of available funding also restricted the overall scope of the program at this time.

As demonstrated earlier by this Action Plan, the total amount of unmet needs far exceeds the current \$26,300,000 allocated CDBG-DR funding as identified in the Federal Register Notice. It is hoped that this demonstration of unmet need may inspire an additional round of CDBG-DR funding. Clearly, given these figures, there is still a sufficient amount of unmet disaster need to be addressed within the state. Should a second funding round of funding result, the State will consider these additional unmet needs that couldn't be funded under the first funding allocation.

A summary of the unmet needs and proposed allocations by activity category is set forth below. These needs are representative of the information provided via real-time feedback from surveys and direct public inquiry (email, telephone, public hearing) to ODOC at the time of CDBG-DR Action Plan submission to HUD.

SUMMARY OF UNMET NEEDS & PROPOSED ALLOCATIONS Activity
Proposed Allocation
Housing (Owner-Occupied and Multi-Family Housing)
nfrastructure \$3,000,000
Public Facilities
Economic Revitalization
Mitigation & Resiliency \$2,040,000
Administration \$1,315,000
Planning \$3,945,000
TOTAL \$26,300,000



Consistent with the Federal Register Notice, the primary purpose of the Funding is to address the immediate unmet housing and economic revitalization needs of our most impacted counties. The State allocation of the funding by activity (as set forth above) is guided by several critical federal requirements set forth in the Federal Register Notice. All of the programs to be administered in the activity categories identified

above, with the exception of Administration and Planning, will achieve one or more of the National Objectives. The City of Moore

Recovery Needs:
ts to fair housing, addressing the impediments to fair housing and keeping records adequate to demonstrate the City addressed the impediments contained in the Action Plan.
SUMMARY OF UNMET NEEDS ALLOCATIONS Activity
Allocation
Housing (Owner-Opied and Multi-Family Housing)
\$16,000,000
Infrastructure
\$3,000,000
Public Facilities
\$0
Economic Revitalization
\$O
Mitigation & Rest;
Administration
\$1,315,000
• 10-10-10-10-10-10-10-10-10-10-10-10-10-1
Planning
\$3,945,000
40,000
TOTAL
\$26,300,000
\$26,300,000

SUMMARY OF UNMET NEEDS ALLOCATIONS Activity
Allocation

Infrastructure \$15,000,000

Housing (Owner-Occupied and Multi-Family Housing)

\$13,000,000

Public Facilities



\$0

Economic Revitalization \$0 Mitigation & Resiliency \$3,720,000 Administration \$1,295,000 Planning \$3,885,000 TOTAL \$25,900,000 SUMMARY OF UNMET NEEDS ALLOCATIONS Activity Allocation Housing (Owner-Occupied and Multi-Family Housing) \$16,000,000 Infrastructure \$18,000,000 **Public Facilities** \$2,000,000 **Economic Revitalization** \$0 Mitigation & Resiliency \$5,760,000 Administration \$2,610,000 Planning



\$7,830,000

TOTAL

\$2,000,000

\$52,200,000	
Cront Agreement # 1 May F 2014	
Grant Agreement # 1 May 5, 2014	
Housing (Owner-Occupied and Multi-Family Housing)	
\$150,000	
Infrastructure	
\$0	
φ	
Public Facilities	
\$0	
Economic Revitalization	
\$0	
Mitiration 9 Decilions	
Mitigation & Resiliency	
\$500,000	
Administration	
\$150,000	
Planning	
\$400,000	
\$40U,UUU	
TOTAL	
\$1,200,000	
l;>	
Recovery Needs:	
Recovery Needs.	
Grant Agreement # 1 Revised September 16, 2015	
Housing (Owner-Occupied and Multi-Family Housing)	
\$39,383.45	
Infrastructure	
\$28,125.48	
Public Facilities	
\$0	
Economic Revitalization	



Mitigation & Resiliency
\$83,351.57
Administration
\$441,283.23
Planning
\$607,401.27
TOTAL
\$1,200,000
Grant Agreement # 1 Revised January 21, 2016
Grant Agreement # 1 Novisco bandary 21, 2010
Housing (Owner-Occupied and Multi-Family Housing)
\$39,383.45
Infrastructure
\$28,125.48
Public Facilities
\$0
Economic Revitalization
\$0

This Report Period	To Date
N/A	\$52,200,000.00
\$0.00	\$52,200,000.00
\$0.00	\$52,200,000.00
\$1,815,196.47	\$45,529,756.74
\$1,815,196.47	\$45,529,756.74
\$0.00	\$0.00
\$0.00	\$0.00
\$1,927,256.97	\$45,655,497.25
\$1,927,256.97	\$18,140,041.10
\$53,501.77	\$388,824.11
	\$0.00 \$0.00 \$1,815,196.47 \$1,815,196.47 \$0.00 \$0.00 \$1,927,256.97 \$1,927,256.97



Progress Toward Required Numeric Targets

Requirement	Target	Actual
Overall Benefit Percentage (Projected)		42.73%
Overall Benefit Percentage (Actual)		37.01%
Minimum Non-Federal Match	\$0.00	\$399,493.05
Limit on Public Services	\$7,830,000.00	\$0.00
Limit on Admin/Planning	\$10,440,000.00	\$4,125,884.84
Limit on Admin	\$2,610,000.00	\$2,175,978.26
Most Impacted and Distressed Threshold (Projected)	\$49,590,000.00	\$52,200,000.00

Overall Progress Narrative:

A-01 Community Development Services Underway: total of 4 policies and procedures manuals, several trainings, on call techincal assistance.

A-02 General Administration Underway: payroll for four employees overseeing grant management

A-03 Internal Auditor Underway: overall 2 internal audit companies and 16 monitorings

H-01-W-LMA, Royal Rock Redevelopment Underway: overall purchase land, cleared land, added utilities, procured developer, 1 master plan, several public meetings and 1 PUD. Property has been closed with the Developer. Construction began in January 2019, anticiapted construction completion in September 2020. Sixty nine percent of the funds for

this project has been expended.

H-05-LMI, Overall 3 houses purchased, program closed Devember 31, 2019.

I-15-W-URG, Little River Park and Channel Underway: 1 set of blueprints for construction of trails and channel work completed. Utility company starting installation of trail lights.

Housing Rehabiliation Program: This program ran from July 2015 through October 2016. The City had never offered a housing rehabilitation before and was not sure of the demand for one. In the Action Plan, accepted in May of 2014, the City projected assisting 390 total housing units with the housing rehabilitation program. The program assisted 3 housing units total. There was a large amount of interest in the program, however, residents were seeking reimbursement of out of pocket expenses. The City's program did not allow the reimbursement of expenses. Because the program did not lauch until over two years after the disaster, there were not many households that were in need of rehabilitation assistance.

Project Summary

Project #, Project Title	This Report	To Da	te
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
R1 - Administration, R1 - Administration	\$0.00	\$453,747.26	\$453,747.26
R1 - Housing, R1 - Housing	\$0.00	\$39,838.45	\$39,838.45
R1 - Infrastructure, R1 - Infrastructure	\$0.00	\$28,125.48	\$28,125.48
R1 - Planning, R1 - Planning	\$0.00	\$678,288.81	\$678,288.81
R1 - Resiliency, R1 - Resiliency	\$0.00	\$0.00	\$0.00
R2 - Administration, R2 - Administration	\$0.00	\$788,177.28	\$788,177.28
R2 - Housing, R2 - Housing	\$0.00	\$3,276,675.26	\$3,276,675.26
R2 - Infrastructure, R2 - Infrastructure	\$0.00	\$7,988,449.57	\$7,988,449.57
R2 - Planning, R2 - Planning	\$0.00	\$946,697.89	\$946,697.89
R3 - Administration, R3- Administration	\$0.00	\$62,461.35	\$62,461.35
R3 - Housing, R3 - Housing	\$0.00	\$543,534.27	\$543,534.27
R3 - Infrastructure, R3 - Infrastructure	\$0.00	\$6,767,992.57	\$6,767,992.57
R3 - Planning, R3 - Planning	\$0.00	\$97,910.22	\$97,910.22
R3 - Public Facilities, R3 - Public Facilities	\$0.00	\$1,353,376.56	\$1,353,376.56
R4 - Administration, R4 - Administration	\$0.00	\$288,576.14	\$288,576.14



R4 - Housing, R4 - Housing	\$0.00	\$115,291.01	\$115,291.01
R4 - Infrastructure, R4 - Infrastructure	\$0.00	\$1,424,324.79	\$1,424,324.79
R4 - Planning, R4 - Planning	\$0.00	\$171,808.06	\$171,808.06
R5 - Administration, R5 - Administration	\$0.00	\$357,288.07	\$357,288.07
R5 - Administration - EXT, R5 - Administration - EXT	\$75,053.41	\$659,749.90	\$225,728.16
R5 - Housing, R5 - Housing	\$0.00	\$1,525,788.96	\$1,488,463.99
R5 - Housing - EXT, R5 - Housing - EXT	\$1,516,936.56	\$10,603,106.40	\$5,586,148.23
R5 - Infrastructure, R5 - Infrastructure	\$0.00	\$9,616,068.03	\$9,616,068.03
R5 - Infrastructure - EXT, R5 - Infrastructure - EXT	\$223,206.50	\$4,255,618.55	\$3,073,680.17
R5 - Planning, R5 - Planning	\$0.00	\$55,201.60	\$55,201.60
R5 - Public Facilities, R5 - Public Facilities	\$0.00	\$101,903.52	\$101,903.52



Activities

Project # / R1 - Housing / R1 - Housing

Grantee Activity Number: R1 - H-01-W-LMI

Activity Title: Royal Rock Redevelopment Project

Activity Category: Activity Status:

Construction of new housing Completed

Project Number:Project Title:R1 - HousingR1 - Housing

Projected Start Date: Projected End Date:

05/05/2014 09/30/2019

Benefit Type: Completed Activity Actual End Date:

Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$38,504.50
Total Budget	\$0.00	\$38,504.50
Total Obligated	\$0.00	\$38,504.50
Total Funds Drawdown	\$0.00	\$38,504.50
Program Funds Drawdown	\$0.00	\$38,504.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$38,504.50
City of Moore	\$0.00	\$38,504.50
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Moore	Construction of new housing	R2 - Housing	R2 - H-01-W-LMI	Royal Rock Redevelopment (Acquisition)	General Account
City of Moore	Construction of new housing	R3 - Housing	R3 - H-01-W-LMI	Royal Rock Redevelopment Project	General Account
City of Moore	Construction of new housing	R4 - Housing	R4 - H-01-W-LMI	Royal Rock Redevelopment Project	General Account
City of Moore	Construction of new housing	R5 - Housing	R5 - H-01-W-LMI	Royal Rock Redevelopment	General Account
City of Moore	Construction of new housing	R5 - Housing - EXT	R5 - H-01-W-LMI - EXT	Royal Rock Redevelopment - EXT	General Account



Association Description:

Land Acquisition

Activity Description:

Community Development Services DUNS #015902943 Environmental Review of the property Appraisal and Acquisition work of the property Survey of the property

This activity was completed with the completion of the EA and survey. Additional draws for this overall activity are drawn in future rounds and associated activities.

Location Description:

Sw 17th and S. Janeway Ave.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/236
# of Multifamily Units	0	0/236

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R1 - H-02-W-LMI

Activity Title: HR - H-02

Activitiy Category:

Rehabilitation/reconstruction of residential structures

Project Number:

R1 - Housing

Projected Start Date:

05/18/2013

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

R1 - Housing

Projected End Date:

06/20/2017

Completed Activity Actual End Date:

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,333.95
Total Budget	\$0.00	\$1,333.95
Total Obligated	\$0.00	\$1,333.95
Total Funds Drawdown	\$0.00	\$1,333.95
Program Funds Drawdown	\$0.00	\$1,333.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,333.95
City of Moore	\$0.00	\$1,333.95
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Moore	Rehabilitation/reconstru ction of residential structures	R2 - Housing	R2 - H-02-W-LMI	HR - H-02	General Account
City of Moore	Rehabilitation/reconstru ction of residential structures	R3 - Housing	R3 - H-02-W-LMI	HR - H-02	General Account

Activity Description:

Housing Rehab

Location Description:

2123 Westmore Drive

Activity Progress Narrative:

Accomplishments were reported twice, once in the April-June 2016 quarterly report and once in the July-September 2015 quarterly report. A prior period correction was made on this quarterly report.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1
#Energy Star Replacement	0	0/0
#Additional Attic/Roof	0	0/0
#High efficiency heating plants	0	0/0
#Efficient AC added/replaced	0	0/0
#Replaced thermostats	0	0/0
#Replaced hot water heaters	0	0/0
#Light Fixtures (indoors)	0	0/0
#Light fixtures (outdoors)	0	0/0
#Refrigerators replaced	0	0/0
#Clothes washers replaced	0	0/0
#Dishwashers replaced	0	0/0
#Units with solar panels	0	0/0
#Low flow toilets	0	0/0
#Low flow showerheads	0	0/0
#Units with bus/rail access	0	0/0
#Units exceeding Energy Star	0	0/0
#Sites re-used	0	0/0
#Units deconstructed	0	0/0
#Units ¿ other green	0	0/0
Activity funds eligible for DREF	0	0/0
# ELI Households (0-30% AMI)	0	0/0
# of Substantially Rehabilitated	0	0/0
# of Elevated Structures	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	-1	0/0	1/1	1/1	100.00
# Owner Households	0	0	-1	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R2 - Housing / R2 - Housing



Grantee Activity Number: R2 - H-01-W-LMI

Activity Title: Royal Rock Redevelopment (Acquisition)

Activity Category: Activity Status:

Construction of new housing

Project Number:

R2 - Housing

R2 - Housing

Projected Start Date: Projected End Date:

09/01/2015 09/30/2019

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$3,249,908.13
Total Budget	\$0.00	\$3,249,908.13
Total Obligated	\$0.00	\$3,249,908.13
Total Funds Drawdown	\$0.00	\$3,249,908.13
Program Funds Drawdown	\$0.00	\$3,249,908.13
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,249,908.13
City of Moore	\$0.00	\$3,249,908.13
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Land Acquisition

This activity was completed with the grant agreement. Future draws are completed in future rounds and associated activities. Completion date will reflect when entire project was complete.

Location Description:

Sw 17th and S. Janeway Ave.

Activity Progress Narrative:

Accomplishments Performance Measures

This Report Period Cumulative Actual Total / Expected

Total Total

of Housing Units

Cumulative Actual Total / Expected

Total

0
0/0



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Completed

No Other Funding Sources Found Total Other Funding Sources

Project # / R2 - Infrastructure / R2 - Infrastructure

Grantee Activity Number: R2 - I-15-W-URG

Activity Title: Little River Park & Channel

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement

Project Number:Project Title:R2 - InfrastructureR2 - InfrastructureProjected Start Date:Projected End Date:

09/01/2017 09/30/2019

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$85,568.00
Total Budget	\$0.00	\$85,568.00
Total Obligated	\$0.00	\$85,568.00
Total Funds Drawdown	\$0.00	\$85,568.00
Program Funds Drawdown	\$0.00	\$85,568.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Moore	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00



Area ()

Match Contributed \$0.00 \$0.00

Activity Description:

Downey Contracting DUNS # 157942041 Meshek & Associates DUNS #966726697 Reconstruct the channel to reduce the flood plain.

Location Description:

Little River Park - 400 SW 4th Street.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R3 - Housing / R3 - Housing

Grantee Activity Number: R3 - H-01-W-LMI

Activity Title: Royal Rock Redevelopment Project

Activity Category: Activity Status:

Construction of new housing

Project Number:

R3 - Housing

R3 - Housing

Projected Start Date: Projected End Date:

05/23/2016 04/30/2018

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Low/Mod City of Moore

OverallJan 1 thru Mar 31, 2020To DateTotal Projected Budget from All SourcesN/A\$511,995.96

15



Direct (HouseHold)

Total Budget	\$0.00	\$511,995.96
Total Obligated	\$0.00	\$511,995.96
Total Funds Drawdown	\$0.00	\$511,995.96
Program Funds Drawdown	\$0.00	\$511,995.96
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$511,995.96
City of Moore	\$0.00	\$511,995.96
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Community Development Services DUNS #015902943 AMX Environmental DUNS #079415668 K&M Wrecking DUNS #832309285 Meshek & Associates DUNS #966726697 Master Plan

1.0 Project Description: The Consultant's role will be to provide master planning services for a 14.4 acre site located at SW 17th Street and Janeway Avenue in Moore, Oklahoma. The City has indicated its vision is to include new urbanist principles to develop a master plan for a "village center" concept that will include mixed income housing as well as the possibility of an additional market driven mix of uses. The Consultant will lead a team of sub-consultants in facilitation a community visioning process with a variety of stakeholders, to include a vision and design charrette that will ultimately result in a master development plan for the site and a regulating framework, such as a hybrid form-based code or a feasible alternative that ensures the plan's implementation.

Total Drawn for the Masterplan: \$320,704.89

The City purchased the property on October 30, 2015. Closing costs were \$14,908.25 and were drawn in this activity.

\$10,562.86 was drawn for payroll, publications, and legal services.

\$1,950.00 was drawn for property secruity.

\$45,712.00 was drawn for asbestos removal for the existing buildings.

\$88,000.00 was drawn for the demolition of the existing buildings, roadways, and debris.

\$25,382.96 was drawn for engineering for the site grading and utility design.

\$4,775.00 was drawn for Erosion Control.

Completion date will reflect when entire project was complete.

Location Description:

SW 17th St. and S. Janeway Ave.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.



Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R3 - Infrastructure / R3 - Infrastructure

Grantee Activity Number: R3 - I-15-W-URG

Activity Title: Little River Park & Channel

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Completed

Project Number:Project Title:R3 - InfrastructureR3 - Infrastructure

Projected Start Date: Projected End Date:

05/30/2016 04/30/2019

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Urgent Need City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$517,342.69
Total Budget	\$0.00	\$517,342.69
Total Obligated	\$0.00	\$517,342.69
Total Funds Drawdown	\$0.00	\$517,342.69
Program Funds Drawdown	\$0.00	\$517,342.69
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$155,335.43
City of Moore	\$0.00	\$155,335.43
Most Impacted and Distressed Expended	\$0.00	\$2,970.00
Match Contributed	\$0.00	\$0.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Moore	Rehabilitation/reconstru ction of a public	R2 - Infrastructure	R2 - I-15-W-URG	Little River Park & Channel	General Account



Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Moore	improvement	R2 - Infrastructure	R2 - I-15-W-URG	Little River Park & Channel	General Account
City of Moore	Rehabilitation/reconstru ction of a public improvement	R4 - Infrastructure	R4 - I-15-W-URG	Little River Park & Channel	General Account
City of Moore	Rehabilitation/reconstru ction of a public improvement	R5 - Infrastructure	R5 - I-15-W-URG	Little River Park & Channel	General Account
City of Moore	Rehabilitation/reconstru ction of a public improvement	R5 - Infrastructure - EXT	R5 - I-15-W-URG - EXT	Little River Park & Channel - EXT	General Account

Downey Contracting DUNS # 157942041 Meshek & Associates DUNS #966726697

- 1.0 Project Description: Drainage improvements along Little River including Detention Ponds and Channel Improvements 2.0 Scope/Objective & Deliverables:
- · Boundary and Topographical survey
- Hydrologic and Hydraulic analysis proposed developments, detention ponds and channels
- Permit coordination, including Section 404 of the Clean Water Act
- Development of up to 3 alternatives for detention ponds and channels with enough storage volume to offset proposed developments
- · Project review and coordination meetings as required
- Conceptual design report
- 30% design plans for all improvements
- Conceptual cost estimate
- 2.1 Pond and Channel Design:
- Recently completed master drainage plan models will be used to establish the existing condition. Proposed development conditions and floodplain changes will be modeled and used to design the project so that there is no increase in Base Flood Elevation as a result of the project.
- Pond and channel alternatives will be analyzed for cut/fill volumes, to identify footprint areas to insure compliance with all environmental permitting, and to achieve the overall aesthetic goals of the redevelopment plan for this area.
- 30% design plans shall include:

Cover sheet

Typical sections

Conceptual pond grading sheets (for selected alternative)

Conceptual channel and utility plan and profile sheets

Conceptual cross-sections

Drainage report summarizing the hydrology and hydraulic findings.

- 2.2 Survey and Mapping: Boundary and topographic survey will be performed for the entire project area.
- 2.3 Environmental Permitting: Will be provided by Blackbird Environmental Services to include:
- Preparation of a Clean Water Act, Section 404 Nationwide and/or Individual Permit application including a preliminary jurisdictional determination, summary biological evaluation, avoidance and minimization summary, a comprehensive mitigation plan, and an evaluation of direct and indirect impacts.
- 2.4 It is understood that additional Right-of-Way will not be required.
- 2.5 Storm sewers within the project corridor will be designed to convey the 1% annual chance storm.
- 2.6 The full extent of water and sanitary sewer improvements required for this project is not known at this time, but will be identified in the conceptual design report.
- 3.0 Applicable Documents. Map attached.
- 4.0 Reports.

Monthly Status Report (MSR). The Contractor shall prepare a Monthly Status and email to Jared Jakubowski and Kahley Gilbert on the final day of each month.

5.0 Schedule.

- Prepare Survey 11/20/2015-1/3/2016
- Conceptual Design 11/20/15-10/14/2016
- Permit Preparations and
- H & H Modeling 11/20/2015-12/19/2015
- Governmental Review 12/20/2015-5/17/2016
- Conceptual Pond &

Channel Grading 12/20/2015-2/17/2016

- Prepare Conceptual Report 2/18/2016-4/17/2016
- Permit Responses 5/18/2016-7/16/2016
- Permit Approval 7/17/2016-10/14/2016

6.0 Budget

• Survey: \$38,940.00

Design Services: \$80,260.00

• Environmental Services: \$30,000.00

• Total Engineering Fee: \$149,200.00

This round funding was to complete the engineering for this project. This activity was completed with the grant agreement. Future draws are completed in future rounds and associated activities. Accomplishments will be reflected in round 5 after project is complete.

Location Description:

Little River Park - 400 SW 4th Street



Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R4 - Housing / R4 - Housing

Grantee Activity Number: R4 - H-01-W-LMI

Activity Title: Royal Rock Redevelopment Project

Activity Category: Activity Status:

Construction of new housing Completed

Project Number:Project Title:R4 - HousingR4 - Housing

Projected Start Date: Projected End Date:

02/21/2017 02/21/2019

Benefit Type: Completed Activity Actual End Date:
Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$115,291.01
Total Budget	\$0.00	\$115,291.01
Total Obligated	\$0.00	\$115,291.01
Total Funds Drawdown	\$0.00	\$115,291.01
Program Funds Drawdown	\$0.00	\$115,291.01



Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$115,291.01
City of Moore	\$0.00	\$115,291.01
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Community Development Services DUNS #015902943

Meshek & Associates DUNS #966726697 Silver Star Construction DUNS #065509069 Brewer Construction DUNS #078819378

SECTION 1: PURPOSE 1.1 This amendment covers:

1.1.1 Phase 2 – The preparation of construction plans for infrastructure

improvements in Janeway Village.

1.1.2 Phase 3 – Services during the construction of Janeway Village.

SECTION 2: PHASE 2 PROJECT SCOPE

- 2.1 Project will include the preparation of two (2) sets of construction drawings.
- 2.1.1 One set of constructions drawings each for:

Rough Grading

Utility Installation

- 2.2 Rough Grading construction drawings to include:
- 2.2.1 Roadway, parking areas, and building pads to rough subgrade elevation

throughout the Janeway Village redevelopment area.

2.2.2 Preparation of a construction cost estimate

2.2.3 Construction plans shall include the following sheets:

Cover sheet

Typical sections

Stormwater pollution prevention plan

Site layout and grading sheets

Cross-sections

- 2.3 Utility Installation construction drawings to include:
- 2.3.1 Design of all city owned water, sanitary sewer, and storm sewer lines

within the Janeway Village redevelopment area.

2.3.2 Preparation of a construction cost estimate

2.3.3 Construction plans shall include the following sheets:

Cover sheet

Typical sections and details

Stormwater pollution prevention plan

Plan and profile sheets for each utility

2.4 It is understood that additional Right-of-Way will not be required.

SECTION 3: PHASE 3 PROJECT SCOPE

3.1 Periodic site visits and inspection services as requested by the owner.

SECTION 4: MEETINGS & MILESTONES

4.1 To be determined upon receipt of Notice to Proceed.

SECTION 5: CITY OF MOORE WILL FURNISH UPON REQUEST OF CONSULTANT

5.1 As built plans where available.

This activity was completed with the grant agreement. Future draws are completed in future rounds and associated activities. Accomplishments will be reported when entire project is complete.

Location Description:

Sw 17th and S. Janeway Ave.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

Completed Activity Actual End Date:

No Other Funding Sources Found **Total Other Funding Sources**

R4 - Infrastructure / R4 - Infrastructure Project #/

R4 - I-15-W-URG **Grantee Activity Number:**

Activity Title: Little River Park & Channel

Activity Status: Activitiy Category:

Completed Rehabilitation/reconstruction of a public improvement

Project Number: Project Title: R4 - Infrastructure R4 - Infrastructure **Projected Start Date: Projected End Date:**

02/21/2017 02/21/2019

Area ()

Benefit Type:

Responsible Organization: National Objective:

Urgent Need City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$213,284.72	
Total Budget	\$0.00	\$213,284.72	
Total Obligated	\$0.00	\$213,284.72	
Total Funds Drawdown	\$0.00	\$213,284.72	
Program Funds Drawdown	\$0.00	\$213,284.72	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$213,284.72	
City of Moore	\$0.00	\$213,284.72	
Most Impacted and Distressed Expended	\$0.00	\$0.00	
Match Contributed	\$0.00	\$0.00	



Downey Contracting DUNS # 157942041 Meshek & Associates DUNS #966726697

SECTION 1: PURPOSE

1.1 Drainage improvements along Little River including Detention Ponds and

Channel Improvements **SECTION 2: TASK ORDERS**

2.1 Project will be completed under two separate task orders:

2.1.1 Previous task order to included:

Boundary and Topographical survey

Hydrologic and Hydraulic analysis proposed developments, detention ponds and channels

Permit coordination, including Section 404 of the Clean Water Act Development of up to 3 alternatives for detention ponds and channels with enough storage volume to offset proposed developments

Project review and coordination meetings as required

Conceptual design report

30% design plans for all improvements

Conceptual cost estimate

2.1.2 Current task order to include:

Final construction plans

o To include all site grading, pond, channel, and utility design

required for the project.

Construction cost estimate

Submittal of CLOMR documents

Project review and coordination meetings as required

Construction services

o To include responses to request for Information, material submittals, attendance at pre bid and pre work meetings, and biweekly

site visits during construction. SECTION 3: CURRENT TASK ORDER SCOPE

3.1 Pond and Channel Design:

3.1.1 Recently completed master drainage plan models will be used to establish the existing condition. Proposed development conditions and floodplain changes will be modeled and used to design the project so that there is no increase in Base Flood Elevation as a result of the project.

3.1.2 Pond and channel alternatives will be analyzed for cut/fill volumes, to identify footprint areas to insure compliance with all environmental permitting, and to achieve the overall aesthetic goals of the redevelopment plan for this area.

3.1.3 Final construction plans for the pond, channel, and 17th Street improvements shall include:

Cover sheet

Summary of pay items and pay item notes

Typical sections

Miscellaneous details

Survey data

Geometric data

Pond grading plans

Roadway, Channel, and Utility plan and profile sheets

Cross sections

3.2 Survey and Mapping: Additional surveying will be done on 17th Street between the Little River bridge and Telephone Road to facilitate the reconstruction of the road.

3.3 Environmental Permitting: Provided under previous task order

3.4 It is understood that additional Right-of-Way will not be required.

3.5 Storm sewers within the project corridor will be designed to convey the 1% annual chance storm.

SECTION 4: MEETINGS & MILESTONES

4.1 To be determined upon receipt of Notice to Proceed.

SECTION 5: CITY OF MOORE WILL FURNISH UPON REQUEST OF CONSULTANT

5.1 As built plans where available.

5.2 Assist with the development of a mitigation plan including the identification potential streams in the Lake Thunderbird watershed that could be used for mitigation with a perpetual conservation easement.

5.3 Limits of proposed development areas and an estimated percentage of imperviousness to be used in the hydrology and hydraulic analysis.

This round funding was to complete the engineering for this project. This activity was completed with the grant agreement. Future draws are completed in future rounds and associated activities. Accomplishments will be reflected in round 5 after project is complete.

Location Description:

Little River Park - 400 SW 4th Street

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R5 - Administration - EXT / R5 - Administration - EXT

Grantee Activity Number: R5 - A-01 - EXT

Activity Title: Community Development Services - EXT

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

R5 - Administration - EXT R5 - Administration - EXT

Projected Start Date: Projected End Date:

06/14/2019 10/01/2022

Benefit Type:

()

National Objective: Responsible Organization:

I/A City of Moore

Overall Jan 1 thru Mar 31, 2020 **To Date Total Projected Budget from All Sources** N/A \$182,740.00 \$0.00 **Total Budget** \$182,740.00 **Total Obligated** \$0.00 \$182,740.00 **Total Funds Drawdown** \$56,137.50 \$18,062.50 **Program Funds Drawdown** \$18,062.50 \$56,137.50 \$0.00 \$0.00 **Program Income Drawdown** \$0.00 **Program Income Received** \$0.00



Completed Activity Actual End Date:

Total Funds Expended	\$18,062.50	\$56,137.50		
City of Moore	\$18,062.50	\$56,137.50		
Most Impacted and Distressed Expended	\$18,062.50	\$56,137.50		
Match Contributed	\$0.00	\$0.00		

General CDBG-DR Program TA Community Development Services DUNS # 015902943

Location Description:

Citywide

Activity Progress Narrative:

The contractor provided assistance to the City in three areas during the reporting period:

- Task Order 2019-03 Ongoing Technical Support on an As Needed Basis (General CDBG-DR)
- HUD Requested Revisions to General Section
- Revisions to Infrastructure & Public Facilities section requested by HUD
- Revisions to DPA section requested by HUD
- Monthly Law & Regulation Report
- · Revisions to Procurement section requested by HUD
- Revisions to Closeout section requested by HUD

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R5 - A-02 - EXT

Activity Title: General Administration - EXT

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title

Project Number:Project Title:R5 - Administration - EXTR5 - Administration - EXT

Projected Start Date: Projected End Date:

06/14/2019 10/01/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$322,596.42	
Total Budget	\$0.00	\$322,596.42	
Total Obligated	\$0.00	\$322,596.42	
Total Funds Drawdown	\$25,604.52	\$120,143.34	
Program Funds Drawdown	\$25,604.52	\$120,143.34	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$25,604.52	\$120,245.94	
City of Moore	\$25,604.52	\$120,245.94	
Most Impacted and Distressed Expended	\$25,604.52	\$120,245.94	
Match Contributed	\$5,980.22	\$28,638.72	

Activity Description:

General CDBG-DR Administrative Activities

Location Description:

Citywide

Activity Progress Narrative:

The leveraged funds are employee benefits. Expenditures include employee payroll and publications.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R5 - A-03 - EXT

Activity Title: Internal Auditor - EXT

Activity Category: Activity Status:

Administration Under Way

Project Number:

Project Title

Project Number: Project Title:

R5 - Administration - EXT

Projected Start Date:

R5 - Administration - EXT

Projected End Date:

06/14/2019 10/01/2022

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$154,413.48	
Total Budget	\$0.00	\$154,413.48	
Total Obligated	\$0.00	\$154,413.48	
Total Funds Drawdown	\$31,386.39	\$49,447.32	
Program Funds Drawdown	\$31,386.39	\$49,447.32	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$31,386.39	\$49,447.32	
City of Moore	\$31,386.39	\$49,447.32	
Most Impacted and Distressed Expended	\$31,386.39	\$49,447.32	
Match Contributed	\$0.00	\$0.00	

Activity Description:

Internal audit services, as required, to manage the grant. Deloitte DUNS #001664820

Location Description:

City

Activity Progress Narrative:

This quarter the City had discussions with the internal auditor for the following: The Curve, policy and procedure revisions, HUD monitoring, and scope and planning memo for the April 2020 audit. Of the total expenditure this quarter, \$28,835.39 was for the monitoring visit in October of 2019.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found **Total Other Funding Sources**

R5 - Housing / R5 - Housing Project #/

R5 - H-01-W-LMI Grantee Activity Number:

Activity Title: Royal Rock Redevelopment

Activity Status: Activitiy Category:

Under Way Construction of new housing

Project Number: Project Title: R5 - Housing R5 - Housing

Projected Start Date: Projected End Date:

09/30/2017 11/30/2020

Completed Activity Actual End Date: Benefit Type: Direct (HouseHold)

National Objective: Responsible Organization:

Low/Mod City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$1,459,054.15	
Total Budget	\$0.00	\$1,459,054.15	
Total Obligated	\$0.00	\$1,459,054.15	
Total Funds Drawdown	\$0.00	\$1,459,054.15	
Program Funds Drawdown	\$0.00	\$1,459,054.15	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$0.00	\$1,454,267.76	
City of Moore	\$0.00	\$1,454,267.76	
Most Impacted and Distressed Expended	\$0.00	\$1,164,530.04	
Match Contributed	\$0.00	\$58,228.54	



Community Development Services DUNS #015902943
Meshek & Associates DUNS #966726697
Silver Star Construction DUNS #065509069
Brewer Construction DUNS #078819378
Sendera Title DUNS #786111810
The Curve Apartments, LP DUNS #116766961
Neighborhood Housing Services DUNS #626864375
Rise Residential Construction Moore, OK DUNS #116837447
Belmont Moore, LLC DUNS #116766953

Construction of a multifamily complex to replace LMI housing destroyed by the tornado.

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R5 - H-05-C-LMI

Activity Title: DPA - H-05

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

R5 - Housing

Projected Start Date:

03/24/2017

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

R5 - Housing

Projected End Date:

12/31/2019

Completed Activity Actual End Date:

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$66,734.81
Total Budget	\$0.00	\$66,734.81
Total Obligated	\$0.00	\$66,734.81
Total Funds Drawdown	\$0.00	\$29,409.84
Program Funds Drawdown	\$0.00	\$29,409.84
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$66,734.81
City of Moore	\$0.00	\$66,734.81
Neighborhood Housing Services	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$32,969.15
Match Contributed	\$0.00	\$15.00

Ancillary Activities

Responsible Organization	Activity Type	Project #	Grantee Activity #	Activity Title	Program Income Account
City of Moore	Homeownership Assistance to low- and moderate-income	R5 - Housing - EXT	R5 - H-05-C-LMI - EXT	DPA - H-05 - EXT	General Account

Activity Description:

This activity will help low and moderate income families buy homes. This activity will also help the communities impacted by disaster recover and rebuild on empty lots.

Applicant 1 received an award for down payment and closing costs in the amount of \$37,324.97. After closing, the city determined that alleged retirement funds were, in fact, funds deposited and held in a savings account. The city removed the overpayment from the disastery recovery grant fund by moving the ineligible expenditure to the general fund, and performing a voucher revision to correct the draw.

The correct award is \$8,705.15, thereby causing an overpayment of \$28,619.82.

The city did not seek reimbursement of the overpayment from the applicant. It was directed during a monitoring by HUD representatives in August 2018 to explain the reasoning for not seeking reimbursement. City personnel reviewed the application for correctness and completeness. It was discovered that the applicants completed all paperwork accurately and completely, listing the stated retirement funds as deposited funds in a savings account.



The applicants did not misrepresent or withhold information. Therefore, the city chose not to seek reimbursement from the applicants.

Location Description:

City wide

Activity Progress Narrative:

The total number of houses purchased with assistance from this program was reported twice. Two houses were originally reported on the third quarter 2018 QPR. Three were reported on the second quarter 2019 QPR. There were a total of three houses purchased in this program. All houses were single family units. This is a prior period correction.

The total houses projected to be purchased under this program was 25. The program ran from March 2017 through December of 2019. A total of 3 houses were purchased. The City received a tremendous amount of applications, however the property requirements for the program were not easily met. For a property to be eligible under the program, it had to meet the new building code that was adopted in 2014. The new code made properties more tornado resistent with changes made to the roofing and garage requirements. Because the new building code was recently established, most houses that were eligible for the program were new construction. New construction houses are expensive and many were out of the price range for low to moderate income individuals. To update existing homes to mee the 2014 building code, it would cost an estimated \$40,000. Because of the property requirements, the eligible housing stock was extremely low.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	-2	3/25
# of Singlefamily Units	-2	3/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	1/25	3/25	100.00
# Owner Households	0	0	0	2/0	1/25	3/25	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R5 - Housing - EXT / R5 - Housing - EXT

Grantee Activity Number: R5 - H-01-W-LMI - EXT
Activity Title: Royal Rock Redevelopment - EXT

Activity Category: Activity Status:

Construction of new housing

Project Number:

R5 - Housing - EXT

Projected Start Date:

Under Way

Project Title:

R5 - Housing - EXT

Projected End Date:

06/14/2019 10/01/2022

Benefit Type: Completed Activity Actual End Date:



Direct (HouseHold)

National Objective:

Low/Mod

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date	
Total Projected Budget from All Sources	N/A	\$10,603,106.40	
Total Budget	\$0.00	\$10,603,106.40	
Total Obligated	\$0.00	\$10,603,106.40	
Total Funds Drawdown	\$1,516,936.56	\$5,586,148.23	
Program Funds Drawdown	\$1,516,936.56	\$5,586,148.23	
Program Income Drawdown	\$0.00	\$0.00	
Program Income Received	\$0.00	\$0.00	
Total Funds Expended	\$1,628,997.06	\$5,698,718.73	
City of Moore	\$1,628,997.06	\$5,698,718.73	
Most Impacted and Distressed Expended	\$1,628,997.06	\$5,698,208.73	
Match Contributed	\$2,121.55	\$9,916.25	

Activity Description:

Community Development Services DUNS #015902943

Meshek & Associates DUNS #966726697

Silver Star Construction DUNS #065509069

Brewer Construction DUNS #078819378

working on building a multifamily complex to replace LMI housing destroyed by the tornado.

Location Description:

Activity Progress Narrative:

The leveraged funds consists of publications and legal services.

- Building A: Framing over leasing completed; Steel work cpmpleted for truss installation/ filet welds; sheathing continues; shaft wall installed to framing; plumbing completion of pipe relocations into walls.
- Building B: Tubs distribution began and set on 4th floor; Sprinkler & HVAC work continued; 4th floor walls and roof trusses at Section B continued; Waste/vent prep for water test and passed inspection; Zip tape for roof complete, shingles installed; passed mechanical, electrical, and plumbling rough inspections;
 - Building C: 3rd Floor Walls Complete;roof decking installed
- Site: Road fine grading and forms along 17th starting at bridge moving west towards main entrance; Dumpster pads being prepped on all 3 lots

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R5 - H-05-C-LMI - EXT

Activity Title: DPA - H-05 - EXT

Activitiy Category:

Homeownership Assistance to low- and moderate-income

Project Number:

R5 - Housing - EXT

Projected Start Date:

06/14/2019

Benefit Type: Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:R5 - Housing - EXT

Projected End Date:

10/01/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	(\$167,030.49)	\$0.00
Total Obligated	(\$167,030.49)	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Moore	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

This activity will help low and moderate income families buy homes. This activity will also help the communities impacted by disaster recover and rebuild on empty lots.

Applicant 1 received an award for down payment and closing costs in the amount of \$37,324.97. After closing, the city determined that alleged retirement funds were, in fact, funds deposited and held in a savings account. The city removed the overpayment from the disastery recovery grant fund by moving the ineligible expenditure to the general fund, and performing a voucher revision to correct the draw.

The correct award is \$8,705.15, thereby causing an overpayment of \$28,619.82.

The city did not seek reimbursement of the overpayment from the applicant. It was directed during a monitoring by HUD representatives in August 2018 to explain the reasoning for not seeking reimbursement. City personnel reviewed the application for correctness and completeness. It was discovered that the applicants completed all paperwork accurately and completely, listing the stated retirement funds as deposited funds in a savings account. The applicants did not misrepresent or withhold information. Therefore, the city chose not to seek reimbursement from the applicants.

Do to lack of applicants, the program closed December 31, 2019.

Location Description:

Defined disaster area within the City of Moore

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Feriou			Cumulative Actual Total / Expected						
	Low	Mod	Total	Low	Mod	Total	Low/Mod			
# of Households	0	0	0	0/0	3/0	3/0	100.00			
# Owner Households	0	0	0	0/0	3/0	3/0	100.00			

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R5 - Infrastructure / R5 - Infrastructure

Grantee Activity Number: R5 - I-05-W-LMA

Activity Title: Telephone Road Resurfacing South

Activity Category: Activity Status:

Construction/reconstruction of streets Completed

Project Number:Project Title:R5 - InfrastructureR5 - Infrastructure

Projected Start Date: Projected End Date:

09/01/2017 09/30/2019

Benefit Type: Completed Activity Actual End Date:

Area ()

National Objective: Responsible Organization:

Low/Mod City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$1,207,236.87
Total Budget	\$0.00	\$1,207,236.87
Total Obligated	\$0.00	\$1,207,236.87
Total Funds Drawdown	\$0.00	\$1,207,236.87
Program Funds Drawdown	\$0.00	\$1,207,236.87
Program Income Drawdown	\$0.00	\$0.00



Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,207,236.87
City of Moore	\$0.00	\$1,207,236.87
Most Impacted and Distressed Expended	\$0.00	\$74,967.86
Match Contributed	\$0.00	\$0.00

Silver Star Construction DUNS #118476139 resurface, widen, and add traffic lighting to the road

Census 2000, 2010 ACS used due to this project using prior LMISD. The project began and the contract was executed before the transition deadline.

Location Description:

Census Block Group 201604-2

Activity Progress Narrative:

The total accomplishments for this activity were reported twice. It was reported in the July-September 2018 QPR for R2 - I-05-W-LMA and once in October-December 2017 QPR for R5 - I-05-W-LMA. These activities are associated with one another in DRGR since they are the same activity. R2 - I-05-W-LMA is the primary activity. A prior period correction has been made on this activity to correct the number of linear feet of public improvement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	-15363	15363/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



Grantee Activity Number: R5 - I-15-W-URG

Activity Title: Little River Park & Channel

Activitiy Category:

Rehabilitation/reconstruction of a public improvement

Project Number: R5 - Infrastructure

Projected Start Date:

09/01/2017

Benefit Type:

Area ()

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

R5 - Infrastructure

Projected End Date:

03/31/2020

Completed Activity Actual End Date:

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$7,371,913.67
Total Budget	\$0.00	\$7,371,913.67
Total Obligated	\$0.00	\$7,371,913.67
Total Funds Drawdown	\$0.00	\$7,371,913.67
Program Funds Drawdown	\$0.00	\$7,371,913.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$7,828,496.95
City of Moore	\$0.00	\$7,828,496.95
Most Impacted and Distressed Expended	\$0.00	\$7,607,204.79
Match Contributed	\$0.00	\$0.00

Activity Description:

Downey Contracting DUNS # 157942041 Meshek & Associates DUNS #966726697 reconstruct the channel to reduce the flood plain

Location Description:

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Project # / R5 - Infrastructure - EXT / R5 - Infrastructure - EXT

Grantee Activity Number: R5 - I-15-W-URG - EXT

Activity Title: Little River Park & Channel - EXT

Activity Category: Activity Status:

Rehabilitation/reconstruction of a public improvement Under Way

Project Number: Project Title:

R5 - Infrastructure - EXT

Projected Start Date:

R5 - Infrastructure - EXT

Projected End Date:

06/14/2019 03/31/2020

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

Urgent Need City of Moore

o voi aii		
Total Projected Budget from All Sources	N/A	\$3,636,366.28
Total Budget	\$469,634.65	\$3,636,366.28
Total Obligated	\$469,634.65	\$3,636,366.28
Total Funds Drawdown	\$223,206.50	\$3,073,680.17
Program Funds Drawdown	\$223,206.50	\$3,073,680.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$223,206.50	\$3,073,577.57
City of Moore	\$223,206.50	\$3,073,577.57
Most Impacted and Distressed Expended	\$223,206.50	\$3,073,577.57
Match Contributed	\$45,400.00	\$95,050.00

Jan 1 thru Mar 31, 2020



Overall

To Date

Downey Contracting DUNS # 157942041

Meshek & Associates DUNS #966726697

reconstruct the channel to reduce the flood plain

Location Description:

Little River Park - 400 SW 4th Street

Activity Progress Narrative:

The leveraged funds consist of other grant funds for the fitness station located along the trail. Contractor finished sod and earthwork. Identified sidewalk panels were replaced, punch list completed. OG&E, the local utility contractor, will be out in the next couple of weeks to start the installation of the trail lights.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources



R5 - I-21-W-URG - EXT Grantee Activity Number: Activity Title: S. Janeway Ave - EXT

Activitiy Category:

Construction/reconstruction of streets

Project Number:

R5 - Infrastructure - EXT **Projected Start Date:**

06/30/2020

Benefit Type:

National Objective:

Urgent Need

Activity Status:

Planned

Project Title:

R5 - Infrastructure - EXT **Projected End Date:**

12/31/2020

Completed Activity Actual End Date:

Responsible Organization:

City of Moore

Overall	Jan 1 thru Mar 31, 2020	To Date
Total Projected Budget from All Sources	N/A	\$619,252.27
Total Budget	(\$302,604.16)	\$619,252.27
Total Obligated	(\$302,604.16)	\$619,252.27
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Moore	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Street repairs and improvements

Location Description:

S. Janeway Avenue from SW 17th Street to SW 10th Street

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	27
Monitoring Visits	0	3
Audit Visits	0	12
Technical Assistance Visits	0	12
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	23

