

CDBG-DR WORK ORDER



Project Information							
Project Name	S. Broadway						
Work Order Number	I-14-E-URG	Project Address	S. Broadway from SE 4th to SE 19th St.				
Estimated # of Beneficaries	2,090	Census Tract	2021.04	Block Group	1		
Date Authorized	3/17/2016	Estimated Start Date	3/17/2016	Estimated Completion Date	9/15/2016		

Project Eligibility								
Circle Activity:	Housing	Infrastructure	Public Facilities	Planning	Resiliency			
Code of Federal Regulation	on: Title 21 570-201	(c)						
National Objective: Urger	nt Need			Matrix Code: 03				
Project Description	BroadwayProvide r services, and 18 lo	naterial, labor, and ng double sets, 6 fi	equipment to represent to repre	n. Water line replacement an lace 9200 linear feet of 6" x 30" relocation and lowerin tte, and HUD requirements.	water line, instal	l 106 existing double		

Project Budgets								
Budgets		Initial	Date		Contract	Date	Final	Date
Project Delivery Costs	\$	5,000.00		\$	5,000.00		\$ 8,965.70	
Architecturial and/or Engineering	\$	-		\$	220,400.00		\$ 238,150.00	
Construction Hard Costs	\$	2,000,000.00	2/5/2016	\$	3,154,484.14	3/14/2016	\$ 3,154,484.14	1/4/2018
Construction Soft Costs	\$	-						
Change Orders							\$ (108,872.97)	
TOTALS	\$	2,005,000.00		\$	3,379,884.14		\$ 3,292,726.87	

Staff Assignments

Grants Manager	Jared Jakubowski		
Project Supervisor	Stan Drake		
Project Manager	Tim Deal		
Project Engineer	Jason Dickman		

Environmental Officer	Phrakhoun Saynyarack				
Compliance Officer	Phrakhoun Saynyarack				
Financial	Doris Levy				
Closeout	Kahley Gilbert				

Authorization Date

Jared Jakubowski, Grants Manager



Actual Expenditures



Form CDBG-DR 14 Revised 5/5/2015

Project Name	S. Broadway					
Work Orde	I-14-E-URG	Da	ate	Thursday, January 04, 2018		
			Amount			
Project Delivery Costs			\$		8,965.70	
Architecturial/Engineering			\$	2	38,150.00	
Construction Hard Costs			\$	3,1	.54,484.14	
Construction Soft Costs			\$		-	
Change Orders			\$	(1	.08,872.97)	
TOTAL FINAL COSTS			\$	3,2	92,726.87	

1/4/2018

Authorization Date Jared Jakubowski, Grants Manager