

City of Moore Fire Marshal 2400 S. Fritts Blvd.

2400 S. Fritts Blvd. Moore, OK 73160 (405) 793-3473 Fax: (405) 793-5216

Hood/Alternative Suppression System Application

Project Name:	Date:
Project Address:	Occupancy Type:
Construction Type:	Total Square Footage:
System Type: Engineered Pre-Engineered	Brand & Model # :
Size of Pre-engineered System:	Fire Alarm Installed Yes No
System Designer:	Company Name:
Phone Number:	Company License:
Designer Email:	
Project Owner:	
Email Address:	
Phone Number:	
	Company License # Fire Marshal's Office upon completion. (Plans must
be picked up within ten (10) days of cont	1 1
Please contact	at the following phone number
☐ Please mail reviewed plans to the following provided):	g address (Postage paid envelope or packaging must be
Name:	
Address:	
City:State:Zip:	



CITY OF MOORE

OFFICE OF THE FIRE MARSHAL

Hood/Alternative Suppression System Plan Review Submittal Requirements

The following is a list of requirements for all plan submittals. Any information that is not provided may result in the plans being rejected and returned without review.

Application:

1. Completed Application Form with all fields filled in.

Plans:

2. Two (2) sets of (paper) plans.

Calculations:

3. Two (2) sets of (paper) calculations (if applicable).

Specifications:

- **4.** One (1) set of specification book(s).
- **5.** One (1) CD containing all drawings, calculations, and specifications.

50% Walkthrough (if applicable) or 100% Walkthrough

- **6.** One (1) set of approved stamped plans is required to be on site before the walkthrough.
- 7. One (1) set of approved stamped submittal brochure is required to be on site before the walkthrough.
- **8.** Verify the hood extends past the cooking appliance(s).
- **9.** Verify the proper backsplash is installed.
- **10.** Verify all piping is properly secured.
- 11. Verify a fusible link is properly located.
- 12. Verify there is enough tension on the cable in order for the pull station to work properly.
- **13.** Verify all appliances are in place. If the appliance is on wheels/rollers then a lanyard is required to be connected to the appliance and wall/floor.
- **14.** Verify all nozzles are correctly placed in relation to the appliance(s).
- **15.** Verify nozzles are installed to protect the hood horizontally and vertically.
- **16.** Verify the gas is operational.
- 17. Verify the electric is operational.
- **18.** Verify the hood is operational.
- **19.** Verify the pull station to each system is located between 10' and 20' of the appliance(s).
- **20.** If multiple hoods are installed, verify each system is properly labeled on the hood system and near the pull station.
- 21. Verify a Type K extinguisher is installed within 30' of the appliance(s) towards the exit.
- **22.** Perform two tests: (1) Cut a test link, (2) Pull the pull station. At least one test shall involve the blowing up of the balloons on all the nozzles.
- 23. Once the tests have been performed, verify the caps are taken off and checked for debris.
- **24.** If a fire alarm system is installed verify it is tied to the fire alarm system.
- **25.** If there is not a fire alarm system installed, provide a horn/strobe in the area where it can be seen throughout.
- **26.** Verify the appropriate tag is placed on the riser with the correct information (if applicable).
- **27.** Verify a green tag is placed on the fire alarm control panel.