



CDBG-DR 13 CHANGE ORDER OR WORK ORDER AMENDMENT







Project Information					
Project Name	Little River Sewer Interceptor Rehabilitation/Replacement				
Work Order Number (CDBG-DR 01)	I-03-W-LMA	Project Address	East of Little River Park from SW 4 th St to just south of SW 19 th St., next to Hibdon Tires		
Date	10/20/2017	Requested By	City of Moore		
Date Requested	10/20/2017	Total Budget	1,533,571.75	Cost of Change	83,202.50

Change Order Type - Description			
Circle Type:	Field	Change	Work Order Amendment
Budget Line Items Affected: (List All)			
Change in Quantities:			
Base Bid:			
Pipe Bursting 20' (HDPE)(SDR19) - Unit Price \$100/LF, Quantity decreased by 148, New Total Quantity 0			
Sanitary Sewer Manhole Rehab (5' Diameter) – Unit Price \$160/VF, Quantity decreased by 12, New Total Quantity 16			
Add Alt #1:			
Construct 5' Diameter Manhole – Unit Price \$2,500/each, Quantity increased by 1, New Total Quantity 6			
Extra Depth 5' Diameter Manhole – Unit Price \$350/VF, Quantity increased 5.18, New Total Quantity 38.18			
Add Alt #2:			
Pipe Bursting 26" Pipe (HDPE)(SDR19) – Unit Price \$180/LF, Quantity decreased by 316, New Total Quantity 2,058			
Construct 5' Diameter Manhole – Unit Price \$2,500/each, Quantity increased by 8, New Total Quantity 16			
Extra Depth 5' Diameter Manhole – Unit Price \$350/VF, Quantity increased 31.57, New Total Quantity 77.27			
Added Items:			
Add Alt #2:			
24" PVC Pipe – Unit Price \$45/LF, Quantity 87			

Steel Encasement Pipe – Unit Price \$125/LF, Quantity 250
 Trench Excavation – Unit Price \$10/LF, Quantity 147
 Standard Bedding Material – Unit Price \$30/CY, Quantity 100
 Abandon Sewer – Unit Price \$125/CY, Quantity 37
 Abandon Manhole – Unit Price \$250/Each, Quantity 1
 30" Bore – Unit Price \$175/LF, Quantity 250
 26" HDPE – Unit Price \$105/LF, Quantity 316

Change Description	Waterlines potholed in Telephone Road and 19 th Street were determined to be too close to the sanitary sewer and would likely experience damage if the pipe bursting was utilized. The sanitary sewer interceptor was then designed to be relocated outside the extents of the intersection.
---------------------------	---

Field Change Order			
Field Change Order Authorization ONLY Vendor Signature		Date	
Field Change Order Authorization ONLY Project Manager Signature		Date	
Change Order			
Change Order Authorization ONLY Vendor Signature		Date	
Change Order Authorization ONLY Project Manager Signature		Date	
Change Order Authorization ONLY Project Supervisor Signature		Date	
Contract Amendment			
Work Order Amendment Authorization ONLY Vendor Signature		Date	10/20/2017
Work Order Amendment Authorization ONLY Project Manager Signature		Date	10/20/2017
Work Order Amendment Authorization ONLY Project Supervisor Signature		Date	10/20/2017
Contract Amendment Authorization ONLY CDBG Manager		Date	10/20/2017