



CDBG-DR 13 CHANGE ORDER OR WORK ORDER AMENDMENT



Project Information					
Project Name	SW 17 th /Janeway Redevelopment-Utility Design				
Work Order Number (CDBG-DR 01)	H-01-W-LMI	Project Address	SW 17 th and Janeway		
Date	7/24/2018	Requested By	Brewer Construction		
Date Requested	7/20/2018	Total Budget	\$1,158,295.20	Cost of Change	\$8,856.56

Change Order Type - Description				
Circle Type:	Field	Change	Work Order Amendment	
Budget Line Items Affected: (List All)				
Flume Installation: Unit Price \$98/SY Quantity is 13, Total is \$1,274.00 Curb and Gutter: Unit Price \$70.20 Quantity is 52. Total is \$3,650.40 Concrete collars due to utility conflict: Unit Price \$450/each Quantity 2, Total is \$900.00 Temporary Storm Sewer Inlet (4 Grate Inlet): Unit Price \$1516.08/each Quantity 2, Total is \$3,032.16				
Change Description	<ul style="list-style-type: none"> A flume for the back west side of the property was missed by the engineer originally on the plans, this change order is for the addition of the flume. The Contractor's new completion deadline is September 1, 2018. There have been several rain delays, utility conflicts, and a subcontractor is bringing in asphalt millings as he gets them from another job to save cost. 			

--	--

Field Change Order			
Field Change Order Authorization ONLY Vendor Signature		Date	
Field Change Order Authorization ONLY Project Manager Signature		Date	
Change Order			
Change Order Authorization ONLY Vendor Signature		Date	7/24/2018
Change Order Authorization ONLY Project Manager Signature		Date	7/24/2018
Change Order Authorization ONLY Project Supervisor Signature		Date	7/24/2018
Contract Amendment			
Work Order Amendment Authorization ONLY Vendor Signature		Date	
Work Order Amendment Authorization ONLY Project Manager Signature		Date	
Work Order Amendment Authorization ONLY Project Supervisor Signature		Date	
Contract Amendment Authorization ONLY CDBG Manager		Date	

Cost Reasonableness Certification

Project Name	SW/17th Janeway Redevelopment	
Work Order Number	H-01-W-LMI	Date 7/24/2018

Line Item	Contract Amount	Industry Standard	Vendor
Roadway and Drainage	\$ 612,534.87	Preliminary Cost Estimate for Janeway Village Utility Design	Meshek & Associates
Sanitary	\$ 231,350.42	Preliminary Cost Estimate for Janeway Village Utility Design	Meshek & Associates
Water	\$ 196,332.90	Preliminary Cost Estimate for Janeway Village Utility Design	Meshek & Associates
Sand Embedment	\$ 8,320.00	Engineer Concurrence	Meshek & Associates
Additional Sod to remedy DEQ notices	\$ 100,900.45	City reviewed survey data to measure amount of sod, Contractor used existing bid price.	City of Moore
Flume Installation	\$ 1,274.00	Engineer Concurrence	Meshek & Associates
Curb and Gutter	\$ 3,650.40	Engineer Concurrence	Meshek & Associates
Concrete collars due to utility conflict	\$ 900.00	Engineer Concurrence	Meshek & Associates
4 Grate Inlets (Temporary Storm Inlet)	\$ 3,032.16	Engineer Concurrence	Meshek & Associates
Total	\$ 1,158,295.20		

Certification: The Project Supervisor (PS) of the City of Moore, Oklahoma certifies that the Cost Reasonableness summary provided above for the stated project is accurate, complete, and in conformance with Office of Management and Budget requirements on the date certified.

Stan Drake

Stan Drake, Project Supervisor

Signature

7/24/2018

Date

